

miamidade.gov

Water and Sewer PO Box 330316 • 3071 SW 38 Avenue Miami, Florida 33233-0316 T 305-665-7471

### VIA ELECTRONIC CORRESPONDENCE

September 9, 2020

Chief, Environmental Enforcement Section Environment and Natural Resources Division U.S. Department of Justice P.O. Box 7611 Tom Mariani Washington, D.C. 20044-7611 RE: DOJ No. 90-5-1-1-4022/1 Tom.Mariani@usdoj.gov

Rachael Amy Kamons Environmental Enforcement Section U.S. Department of Justice P.O. Box 7611 Ben Franklin Station Washington, D.C. 20044-7611 <u>Rachael.Kamons@usdoj.gov</u> CCN: 63371 File No: 8.DC.20.52

Chief, Clean Water Enforcement Branch Water Protection Division Attn: Brad Ammons U.S. Environmental Protection Agency, Region 4 61 Forsyth Street, S.W. Atlanta, Georgia 30303 <u>Ammons.Brad@epa.gov</u>

Florida Department of Environmental Protection Southeast District – West Palm Beach 3301 Gun Club Road, MSC 7210-1 West Palm Beach, FL 33406 Attn: Compliance/Enforcement Section Jason.Andreotta@dep.state.fl.us

# RE: Consent Decree (Case: No. 1:12-cv-24400-FAM), Reference DOJ Case No. 90-5-1-1-4022/1, Section XI, Paragraph 52 – Force Majeure, Section XVII, Paragraph 77 – Notices, Failure to Meet Compliance Date and Update on Delay for Consent Decree Appendix D-2, Capital Improvement Project 3.6 Disinfection

pur

### Dear Sir/Madam:

In accordance with the provisions of Section XI, Paragraph 52 of the above referenced Consent Decree (CD), on May 5, 2020, Miami-Dade County (County) notified the United States Environmental Protection Agency (EPA) and Florida Department of Environmental Protection (FDEP) of a Force Majeure for CD Capital Improvement Project (CIP) 3.06 Disinfection, located at the North District Wastewater Treatment Plant (NDWWTP), 2575 NE 156<sup>th</sup> Street, North Miami Beach, 33160. Delays occurred in the execution of this project during the construction phase including Force Majeure COVID-19 Pandemic impacts. These delays impacted the project's CD compliance date of September 9, 2020.

Failure to Meet Compliance Date Notification for CD CIP 3.6 Disinfection at NDWWTP September 9, 2020 Page 2

In accordance with Section XI, Paragraph 52, this update letter shall further describe and explain the reasons for the delay and Force Majeure; all actions taken or to be taken to prevent or minimize the delay; a schedule for implementation of any measures to be taken to prevent or mitigate the delay or the effect of the delay; the anticipated duration of the delay; County's rationale for attributing such delay to a force majeure event if it intends to assert such a claim; a statement as to whether, in the opinion of the County, such event may cause or contribute to an endangerment to public health or the environment, and documentation to support the force majeure claim.

### Background

The CD Exhibit D-1 project description for 3.6 is the replacement of existing chlorine gas storage, liquid chlorination, and dosing system with a new bulk sodium hypochlorite storage and dosing system in the location of the existing gas chlorine system. Since 2010, WASD had planned to replace the existing gas chlorination system with a bulk sodium hypochlorite system and had initiated the design of new facilities. Construction was deferred until the CD was negotiated and was incorporated as a CD project. In the interim, a temporary bulk sodium hypochlorite storage and dosing system was designed and constructed in June 2013 which allowed for the existing chlorine gas system to be removed from service and decommissioned. Disinfection at the NDWWTP will continue to be provided by the temporary system until the permanent sodium hypochlorite system is constructed and commissioned under CD 3.6.

The contractor's scope of work includes the rehabilitation of the Main Disinfection Building for the installation of the new Sodium Hypochlorite Storage and dosing system, construction of a new Electrical Room Building, construction of a new Sodium Hypochlorite Satellite Facility at the Pretreatment and Sludge Transfer Building, and associated piping, trenches, mechanical and electrical equipment and materials. CD 3.6 is currently 90% complete.

#### Explanation and description of the reasons for the delay

On April 9, 2020, the Contractor notified the County of potential impacts due to COVID-19. The notification covered the availability of labor (including subcontractors), professional services and materials. Since the May 5, 2020, Delay Notification Letter, the contractor on this project has confirmed 4 positive cases of COVID-19.

In addition, the Contractor encountered multiple unforeseen field conditions with the existing underground utilities which conflicted with the scope of work and resulted in delays. The unforeseen complexity of the Electrical and Mechanical switchover, after the new Electrical Building is built, warranted a careful more phased approach of a longer duration than anticipated during the planning and design phases of this projects. The Contractor continues the evaluation



of a time-impact analysis for this switchover which has been compounded by the challenges of the isolation of the underground distribution piping system.

## Action taken or to be taken to prevent or minimize the delay

Additionally, the County will take the following steps:

- 1. Continue with preventative safety measures to limit the spread and impacts of COVID-19.
- 2. Closely monitor construction progress.

# Schedule for implementation of any measures to be taken to prevent or mitigate the delay or the effect of the delay

The County is proactively implementing actions to minimize any further delays and will continue to implement all necessary measures to substantially complete CD 3.6.

# Anticipated duration of the delay

Even though the County has implemented proactive public health safety measures to limit the spread of the pandemic, this situation and the inherent consequences are still developing. The County will closely monitor construction progress and report any further delay to EPA and FDEP when it becomes known to the County and as required by Section XI, Paragraph 52.

### Force majeure rationale

On March 11, 2020, the World Health Organization (WHO) declared COVID-19 a pandemic. National, state and local agencies are taking actions to suppress and control the spread of COVID-19. The County is taking preventative measures to contain the spread and the impacts of the virus. The County attributes any delays resulting from impacts of COVID-19 as a force majeure event.

# Ann

# Cause or contribution to an endangerment to public health, welfare or the environment

Because WASD took measures to replace the existing gas chlorination system with a temporary bulk sodium hypochlorite and dosing system in 2013, the potential for an unregulated discharge of chlorine gas and exposure of plant personnel and the nearby community to chlorine gas was eliminated. There is no indication that delays in CD 3.6, Disinfection at NDWWTP, present an immediate endangerment to the public health, welfare or the environment since a temporary system exists and is operational.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate

Failure to Meet Compliance Date Notification for CD CIP 3.6 Disinfection at NDWWTP September 9, 2020 Page 4

and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Should you have any questions regarding this matter, please call me at (786) 552-8571.

Sincerely,

mette M. Ramirez P.E.

Lygnette M. Ramirez P.E. Senior Advisor, Capital Improvement Programs & Regulatory Compliance

ec: Anita Patel Senior Assistant Attorney General, Complex Litigation, Office of the Attorney General PL 01 The Capitol Tallahassee, FL 32399-1050 (850) 414-3694 anita.patel@myfloridalegal.com

> Elizabeth Teegen Senior Assistant Attorney General, Complex Litigation Office of the Attorney General PL-01, The Capitol Tallahassee, FL 32399-1050 850-414-3699 Elizabeth.Teegen@myfloridalegal.com

Florida Department of Environmental Protection Southeast District – West Palm Beach 3301 Gun Club Road, MSC 7210-1 West Palm Beach, FL 33406 Attn: Compliance/Enforcement Section Lisa.M.Self@dep.state.fl.us Mike.Bechtold@dep.state.fl.us Sed.wastewater@dep.state.fl.us Meghan.Ticknor@dep.state.fl.us Failure to Meet Compliance Date Notification for CD CIP 3.6 Disinfection at NDWWTP September 9, 2020 Page 5

Mayor Carlos A. Gimenez Miami-Dade County 111 NW First Street 29<sup>th</sup> Floor Miami, Florida 33128

Kevin T. Lynskey, Director Miami-Dade Water and Sewer Department 3071 SW 38<sup>th</sup> Avenue Miami, Florida 33146

Jack Osterholt, Deputy Mayor/Director Miami-Dade Regulatory and Economic Resources 111 NW 1st Street. 29th Floor Miami, FL 33128 Josterholt@miamidade.gov

Henry Gillman Miami-Dade Assistant County Attorney Miami-Dade County Attorney's Office 111 NW First Street Suite 2810 Miami, Florida 33128

Richard Elliott, P.E., PMP Environmental Engineer Water Protection Division U.S. Environmental Protection Agency - Region 4 61 Forsyth Street. S.W. Atlanta, GA 30303 <u>Elliott.Richard@epa.gov</u>

Paul Schwartz Associate Regional Counsel U.S. EPA, Region 4 61 Forsyth Street, SW Atlanta, Georgia 30303 Schwartz.Paul@epa.gov Failure to Meet Compliance Date Notification for CD CIP 3.6 Disinfection at NDWWTP September 9, 2020 Page 6

William A. Weinischke Senior Trial Attorney Environmental Enforcement Section Environment and Natural Resources Division U.S. Department of Justice P.O. Box 7611 Washington, D.C. 20044 <u>Bill.Weinischke@usdoj.gov</u>