



VIA ELECTRONIC CORRESPONDENCE

March 15, 2017 CCN: 60923

File No: 8.DC.52 & 77

Water Protection Division

61 Forsyth Street, S.W.

Atlanta, Georgia 30303

Ammons.Brad@epa.gov

Attn: Brad Ammons

Chief, Clean Water Enforcement Branch

U.S. Environmental Protection Agency, Region 4

Chief, Environmental Enforcement Section
Environment and Natural Resources Division

U.S. Department of Justice

P.O. Box 7611

Ben Franklin Station

Washington, D.C. 20044-7611 RE: DOJ No. 90-5-1-1-4022/1

Tom.Mariani@usdoj.gov

Rachael Amy Kamons Florida Department of Environmental Protection

Environmental Enforcement Section Southeast District – West Palm Beach

U.S. Department of Justice 3301 Gun Club Road, MSC 7210-1 P.O. Box 7611 West Palm Beach, FL 33406

Ben Franklin Station Attn: Compliance/Enforcement Section

ashington, D.C. 20044-7611 <u>Jason.Andreotta@dep.state.fl.us</u>

P.O. Box 7611
Ben Franklin Station
Washington, D.C. 20044-7611

Rachael.Kamons@usdoj.gov

RE: Consent Decree (Case: No. 1:12-cv-24400-FAM)

Reference DOJ Case No. 90-5-1-1-4022/1

Section VI - Specific Capital Improvement Projects, Paragraph 19(i)

Section XX - Modification

Request for Schedule Extension of CD Capital Improvement Projects 1.08, 2.13 and 2.18(2)

Dear Sir/Madam:

Miami-Dade County (County) submitted a Request for Non-Material Change for CD Appendix D CIPs CIP 1.06 (Gravity Sludge Thickeners of South District WWTP) and 2.12 and 2.13 (Sludge Thickeners Plants 1 and Plant 2 of Central District WWTP) on February 8, 2016 and February 11, 2016, respectively. The County proposed replacing the current gravity sludge thickeners with a centrifuge thickening system in a new sludge thickening and dewatering building and abandoning the current gravity sludge thickeners once the centrifuges are online. On August 2, 2016, the County received EPA and FDEP approval for modification of CIPs 1.06, 2.12 and 2.13.

Since both sludge thickening and dewatering buildings at Central District WWTP and South District WWTP would have identical equipment and similar engineering requirements, WASD has combined these projects under one Design Build contract solicitation. Specifically, the contract has combined CD

Request for Schedule Extension of CD CIPs 1.08, 2.13 and 2.18(2) Letter March 15, 2017 Page 2

Projects 1.06 Gravity Sludge Thickeners, 1.08 Dewatering Facility, 2.12 Sludge Thickeners Plant 1, 2.13 Sludge Thickeners Plant 2, 2.16 Dewatering Building and 2.18(2) Odor Control.

The Construction end date for this Design Build project is anticipated to be December 4, 2020. Although this project end date is earlier than the CD compliance date for CD CIPs 1.06, 2.12 and 2.16, the construction completion date extends passed the CD compliance date for CD CIPs 1.08, 2.13 and 2.18(2), see Attachment A. Therefore, the County respectfully requests the schedule of CD CIPs 1.08 Dewatering Facility, 2.13 Sludge Thickeners Plant 2 and 2.18(2) Odor Control be changed to reflect a Construction completion date of December 4, 2020, consistent with the Construction completion date of the overall Design Build project.

Should you have any questions regarding this matter, please call me at (786) 552-8120.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,

Bertha M. Goldenberg, P.E., ENV SP, LEED® Green Associate

Assistant Director, Planning and Regulatory Compliance

Attachments: Attachment A – CD CIPs Project Completion Date Table

ec: Jonathan A. Glogau

Special Counsel

Chief, Complex Litigation

MIssldenlerz

Office of the Attorney General

PL-01, The Capitol

Tallahassee, FL 32399-1050

850-414-3817

Jon.Glogau@myfloridalegal.com

Florida Department of Environmental Protection Southeast District – West Palm Beach 3301 Gun Club Road, MSC 7210-1 West Palm Beach, FL 33406 Attn: Compliance/Enforcement Section <u>Lisa.M.Self@dep.state.fl.us</u> <u>Sed.wastewater@dep.state.fl.us</u>

Mayor Carlos A. Gimenez Miami-Dade County 111 NW First Street 29th Floor Miami, Florida 33128

Lester Sola, Director Miami-Dade Water and Sewer Department 3071 SW 38th Avenue Miami, Florida 33146

Jack Osterholt, Deputy Mayor/Director Miami-Dade Regulatory and Economic Resources 111 NW 1st Street. 29th Floor Miami, FL 33128 Josterholt@miamidade.gov

Abigail Price-Williams Miami-Dade County Attorney 111 NW First Street Suite 2810 Miami, Florida 33128

William Bush
Associate Regional Counsel
U.S. EPA, Region 4
61 Forsyth Street, SW
Atlanta, Georgia 30303
Bush.William@epa.gov

Request for Schedule Extension of CD CIPs 1.08, 2.13 and 2.18(2) Letter March 15, 2017 Page 4 $\,$

William A. Weinischke
Senior Trial Attorney
Environmental Enforcement Section
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Washington, D.C. 20044
Bill.Weinischke@usdoj.gov

Request for Schedule Extension of CD CIPs 1.08, 2.13 and 2.18(2) Letter March 15, 2017
Page 5

ebc: Hardeep Anand

Antonio Cotarelo

Douglas L. Yoder

Bertha Goldenberg

Manuel Moncholi

Henry Gillman

Ureaka Wyche

Frances G. Morris

Sarah Davis

Sherry Negahban

Richard O'Rourke

Howard Fallon

Robert Fergen

Al Galambos

Dan Edwards

Maricela Fuentes

Jose Cueto

Rolando Roque

Juan Bedoya

Lee N. Hefty (RER-DERM)

Carlos Hernandez (RER-DERM)

Rashid Istambouli (RER-DERM)

David Wood (CD PMCM)

Andrea Suárez Abastida (CD PMCM)

Abby Diaz (CD PMCM)

Attachment A CD Capital Improvement Projects Completion Date Table

CD Capital Improvement Projects Completion Date Table			
Project	Description	EPA Construction End Date	Proposed Construction End Date
CD 1.06	Gravity Sludge Thickeners	24-Sep-22	4-Dec-20
CD 1.08	Dewatering Facility	28-Nov-19	4-Dec-20
CD 2.12	Sludge Thickeners Plant 1	23-Apr-21	4-Dec-20
CD 2.13	Sludge Thickeners Plant 2	23-Oct-19	4-Dec-20
CD 2.16	Dewatering Building	7-Aug-21	4-Dec-20
CD 2.18 (2)	Odor Control	9-Jul-20	4-Dec-20

^{*} Highlighted fields represent proposed changes