



## **VIA ELECTRONIC CORRESPONDENCE**

February 2, 2018

CCN: 61662

File No: 8.DC.52 & 77

Chief, Environmental Enforcement Section Environment and Natural Resources Division

U.S. Department of Justice

P.O. Box 7611
Ben Franklin Station

Washington, D.C. 20044-7611 RE: DOJ No. 90-5-1-1-4022/1

Tom.Mariani@usdoj.gov

Chief, Clean Water Enforcement Branch

Water Protection Division

Attn: Brad Ammons

U.S. Environmental Protection Agency, Region 4

61 Forsyth Street, S.W. Atlanta, Georgia 30303 Ammons.Brad@epa.gov

Rachael Amy Kamons
Environmental Enforcement Section
U.S. Department of Justice

P.O. Box 7611
Ben Franklin Station

Washington, D.C. 20044-7611

Rachael.Kamons@usdoj.gov

Florida Department of Environmental Protection

Southeast District – West Palm Beach 3301 Gun Club Road, MSC 7210-1

West Palm Beach, FL 33406

Attn: Compliance/Enforcement Section

Jason.Andreotta@dep.state.fl.us

RE: Consent Decree (Case: No. 1:12-cv-24400-FAM)

Reference DOJ Case No. 90-5-1-1-4022/1

Section XI, Paragraph 19(i) – Specific Capital Improvement Project

Notification of Completion Letter for Consent Decree Appendix D-2, Capital Improvement

Project 5.16(1) Upgrade of PS #0198

## Dear Sir/Madam:

The purpose of this letter is to notify the United States Environmental Protection Agency (EPA) and Florida Department of Environmental Protection (FDEP) that Miami-Dade County completed Capital Improvement Project 5.16(1) Upgrade of PS #0198 on January 24, 2018. Attached is the Department of Regulatory and Economic Resources, Division of Environmental Resources Management (DERM) Certificate of Completion of the upgrade of PS #0198.

Initial delays of this CIP included impacts from the threat of Hurricane Matthew, incomplete and tardy submittals by the contractor, unanticipated site conditions, resolution of conflicts with high voltage power lines requiring more time than anticipated, equipment delivery delays, and contractor lack of timely diligence to obtain permits.

On January 12, 2017, an accident occurred at the PS #0198 job site that resulted in a construction worker fatality. The County provided details of this event on the Force Majeure notification dated January 27, 2017. On September 14, 2017, EPA and FDEP approved the Force Majeure request due to the contractor's employee death and subsequent OSHA investigation.

Furthermore, on June 29, 2017, the County informed EPA and FDEP via email that this project was being delayed due to the Contractor's inability to install the influent pipe with a proper invert elevation and slope and the anticipated completion date of CD CIP 5.16 would be mid-July. Monthly updates on the project were provided in the EPA/FDEP/WASD CD Program Update Meetings.

On September 22, 2017, the County sent an update letter indicating that while attempting to remove the trench box from the adjacent excavation in preparation for a transition to start-up and substantial completion, the subcontractor damaged the wet well structure by striking the exterior face of the wet well with the trench box. The anticipated completion date at that time was December 31, 2017. However, due to extensive repair required at the wet well structure, the contractor completed the project on January 24, 2018.

Should you have any questions regarding this matter, please call me at (786) 552-8571.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,

Hardeep Anand, P.E., ENV SP

Deputy Director, Capital Improvement Programs & Regulatory Compliance

Attachments: Attachment A - RER-DERM Certificate of Completion

CD Section XI Notification of Completion Letter CD CIP 5.16 February 2, 2018 Page 3

ec: Jonathan A. Glogau
Special Counsel
Chief, Complex Litigation
Office of the Attorney General
PL-01, The Capitol
Tallahassee, FL 32399-1050
850-414-3817
Jon.Glogau@myfloridalegal.com

Florida Department of Environmental Protection Southeast District – West Palm Beach 3301 Gun Club Road, MSC 7210-1 West Palm Beach, FL 33406 Attn: Compliance/Enforcement Section Lisa.M.Self@dep.state.fl.us Mike.Bechtold@dep.state.fl.us Sed.wastewater@dep.state.fl.us

Mayor Carlos A. Gimenez Miami-Dade County 111 NW First Street 29<sup>th</sup> Floor Miami, Florida 33128

Lester Sola, Director Miami-Dade Water and Sewer Department 3071 SW 38<sup>th</sup> Avenue Miami, Florida 33146

Jack Osterholt, Deputy Mayor/Director Miami-Dade Regulatory and Economic Resources 111 NW 1st Street. 29th Floor Miami, FL 33128 Josterholt@miamidade.gov CD Section XI Notification of Completion Letter CD CIP 5.16 February 2, 2018 Page 4

> Henry Gillman Assistant County Attorney Miami-Dade County Attorney's Office 111 NW First Street Suite 2810 Miami, Florida 33128

William Bush Associate Regional Counsel U.S. EPA, Region 4 61 Forsyth Street, SW Atlanta, Georgia 30303 Bush.William@epa.gov

William A. Weinischke
Senior Trial Attorney
Environmental Enforcement Section
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Washington, D.C. 20044
Bill.Weinischke@usdoj.gov

CD Section XI Notification of Completion Letter CD CIP 5.16 February 2, 2018 Page 5

ebc: Hardeep Anand

Lynnette M. Ramirez

Antonio Cotarelo

Douglas L. Yoder

Josenrique Cueto

Manuel Moncholi

Ureaka Wyche

Frances G. Morris

Sarah Davis

Sherry Negahban

Richard O'Rourke

Annalise Mannix

Robert Fergen

Al Galambos

Dan Edwards

Rolando Roque

Juan Bedoya

Lee N. Hefty (RER-DERM)

Carlos Hernandez (RER-DERM)

Rashid Istambouli (RER-DERM)

David Wood (CD PMCM)

Andrea Suarez Abastida (CD PMCM)

Scott Eckler (CD PMCM)

Abby Diaz (CD PMCM)

## Appendix A RER-DERM Certification of Completion



## Department of Regulatory and Economic Resources

Division of Environmental Resources Management Pollution Regulation Division 701 NW 1st Court, 7th Floor Miami, FL 33136-3912 T 305-372-6600 F 305-372-6410

January 24, 2018

**ELECTRONIC CORRESPONDENCE** 

Jose E. Cueto, P.E. MIAMI DADE WATER & SEWER DEPARTMENT 3071 SW 38th Ave Miami, FL 33146 e-mail: Josenrique.cuet@miamidade.gov

Project Name:

UPGRADE OF SEWAGE PS NO. 0198 (CONSENT DECREE PROJECT 5.16 (1)

FDEP Permit No.:

DERM Permit: No.: 2015-SEW-EXT-00176

277169-070-DWC

Utility DS Number: WASD

Re: 100% Certification of Completion of the Domestic Wastewater Collection/Transmission System (Upgrade WASD PS 30-198 with operating point (810 GPM, 147 FT)) (REVISED).

Dear Jose E. Cueto, P.E.:

This letter serves as notification from the Wastewater Permitting Section (WPS) of the Department of Regulatory and Economic Resources, Division of Environmental Resources Management (DERM) that the above referenced project has been certified by Arnelio Alfonso, P.E.. Said certification, signed by the corresponding utility on 01/19/2018, indicated that the project was completed in conformance with the approved plans and specifications and/or that the Wastewater Facility Serving the Collection/Transmission System has adequate reserve capacity to accept the flow from this project.

Pursuant to the above, and inasmuch as all the specific conditions in the FDEP construction permit have been complied with, the DERM hereby clears the facilities covered under the subject project for service.

This notification does not relieve applicants from building permits requesting to connect to the sanitary sewer facilities from the requirements of a Sewer System Treatment and Transmission Certification in accordance with the terms and conditions set forth in the Consent Decree between the USEPA and Miami-Dade County (Case No. 1:12-cv-24400-FAM).

If you have any questions regarding the above, please contact Ms. Jacqueline Alcina, P.E., of the WPS at 305-372-6600 or via email at alcinj@miamidade.gov. When referring to this project, please use the DERM project number indicated above.

Sincerely,

Rashid Z. Istambouli, P.E., Chief

Division of Environmental Resources Management

Cc: Bertha M. Goldenberg, P.E.; via e-mail: BMG@miamidade.gov Arnelio Alfonso, P.E.; via e-mail: AAlfonso@APCTE.com Sergio Garcia, P.E.; via e-mail: garserg@miamidade.gov