



miamidade.gov

**Water and Sewer**  
PO Box 330316 • 3071 SW 38 Avenue  
Miami, Florida 33233-0316  
T 305-665-7471

**VIA ELECTRONIC CORRESPONDENCE**

November 9, 2015

CCN: 59855

File No: 8.DC.20.19 & 52

Chief, Environmental Enforcement Section  
Environment and Natural Resources Division  
U.S. Department of Justice  
P.O. Box 7611  
Ben Franklin Station  
Washington, D.C. 20044-7611  
RE: DOJ No. 90-5-1-1-4022/1  
[Walter.Benjamin.Fisherow@usdoj.gov](mailto:Walter.Benjamin.Fisherow@usdoj.gov)

Chief, Clean Water Enforcement Branch  
Water Protection Division  
ATTN: Brad Ammons  
U.S. Environmental Protection Agency, Region 4  
61 Forsyth Street, S.W.  
Atlanta, Georgia 30303  
[Ammons.Brad@epa.gov](mailto:Ammons.Brad@epa.gov)

Rachael Amy Kamons  
Environmental Enforcement Section  
U.S. Department of Justice  
P.O. Box 7611  
Ben Franklin Station  
Washington, D.C. 20044-7611  
[Rachael.Kamons@usdoj.gov](mailto:Rachael.Kamons@usdoj.gov)

Florida Department of Environmental Protection  
Southeast District – Suite 200  
400 N. Congress Ave.  
West Palm Beach, FL 33401  
Attn: Compliance/Enforcement Section  
[Diane.Pupa@dep.state.fl.us](mailto:Diane.Pupa@dep.state.fl.us)

**RE: Consent Decree (Case: No. 1:12-cv-24400-FAM)**  
**Reference DOJ Case No. 90-5-1-1-4022/1**  
**Section XI, Paragraph 52 – Force Majeure**  
**Section XVII, Paragraph 77 – Notices**  
**Force Majeure Notification Letter for Consent Decree Appendix D-2, Capital**  
**Improvement Project 4.4 - North Dade 72 inch PCCP Force Main Rehabilitation**

Dear Sir/Madam:

In accordance with the provisions of Section XI, Paragraph 52 of the above referenced Consent Decree, Miami-Dade orally notified EPA and FDEP on October 28, 2015 of a potential delay of CD Appendix D-2 Capital Improvement Project (CIP) 4.4 - North Dade 72 inch Pre-stressed Concrete Cylinder Pipe (PCCP) Force Main Rehabilitation. In the progress of ongoing rehabilitation work, the seventy-two (72) inch PCCP force main was scheduled for shutdown by November 2, 2015. The shutdown, however, could not be coordinated due to a contractor caused break of another 72 inch transmission force main at SW 147<sup>th</sup> Terrace and 77<sup>th</sup> Avenue that occurred on October 21, 2015.

The critical repair of the damaged 72 inch force main and the scheduled shutdown of the CIP 4.4 72 inch force main could not be performed simultaneously. When the constructability of CIP 4.4 was evaluated using the Wastewater Collection and Transmission System (WTCS) hydraulic model, the effects of the closure of the line created significant pressure increases. Figure 1 attached depicts normal flow paths throughout the WTCS. If WASD proceeded with the shutdown to perform the rehabilitation of CIP 4.4 72 inch force main while the emergency repair on the South Dade damaged 72 inch force main is being performed it would have impacted the overall system redundancy by increasing pressures throughout the system. In addition, it would have limited the flow relief to the South District Wastewater Treatment Plant (SD WWTP), Central District WWTP and North District WWTP especially in the event of another emergency or a large rain event. Please see Figure 2.

It is anticipated that the emergency repair on the damaged 72 inch force main leading to SDWWTP will take one to two weeks to complete and consequently delay the CIP 4.4 construction schedule by approximately 2 weeks. We believe that the emergency repair on the damaged 72 inch force main leading to SDWWTP requiring the suspension of the scheduled shutdown on CIP 4.4 - North Dade 72 inch PCCP force main qualifies as a potential force majeure event, as the cause of this event is beyond the control of Miami-Dade, and the project could be delayed despite Miami-Dade's best efforts to complete the project according to the Consent Decree compliance schedule.

We will provide you with an update on this project once we have received the updated construction schedule reflecting the delay as a result of the emergency repair on the 72 inch force main leading to SDWWTP and the impact on the CD construction completion compliance date.

WASD remains committed to successfully meeting the requirements of the Consent Decree. Should you have any questions regarding this matter, please call me at (786) 552-8120.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,



Bertha M. Goldenberg, P.E., LEED® Green Associate  
Assistant Director, Regulatory Compliance and Planning

Attachment: WASD WCTLD Force Mains Figures 1 and 2

ec: Jonathan A. Glogau  
Special Counsel  
Chief, Complex Litigation  
Office of the Attorney General  
PL-01, The Capitol  
Tallahassee, FL 32399-1050  
850-414-3817  
[Jon.Glogau@myfloridalegal.com](mailto:Jon.Glogau@myfloridalegal.com)

Florida Department of Environmental Protection  
Southeast District – Suite 200  
400 N. Congress Ave.  
West Palm Beach, FL 33401  
Attn: Compliance/Enforcement Section  
[Jason.Andreotta@dep.state.fl.us](mailto:Jason.Andreotta@dep.state.fl.us)  
[Lisa.M.Self@dep.state.fl.us](mailto:Lisa.M.Self@dep.state.fl.us)  
[Sed.wastewater@dep.state.fl.us](mailto:Sed.wastewater@dep.state.fl.us)

Mayor Carlos A. Gimenez  
Miami-Dade County  
111 NW First Street 29<sup>th</sup> Floor  
Miami, Florida 33128

Lester Sola, Director  
Miami-Dade Water and Sewer Department  
3071 SW 38<sup>th</sup> Avenue  
Miami, Florida 33146

Jack Osterholt  
Director, Miami-Dade Regulatory and  
Economic Resources  
111 NW 1st St  
29th Floor  
Miami, FL 33128  
[Josterholt@miamidade.gov](mailto:Josterholt@miamidade.gov)

Abigail Price-Williams  
Miami-Dade County Attorney  
111 NW First Street Suite 2810  
Miami, Florida 33128

William Bush  
Associate Regional Counsel  
U.S. EPA, Region 4  
61 Forsyth Street, SW  
Atlanta, Georgia 30303  
[Bush.William@epa.gov](mailto:Bush.William@epa.gov)

William A. Weinischke  
Senior Trial Attorney  
Environmental Enforcement Section  
Environment and Natural Resources Division  
U.S. Department of Justice  
P.O. Box 7611  
Washington, D.C. 20044  
[Bill.Weinischke@usdoj.gov](mailto:Bill.Weinischke@usdoj.gov)

ebc: Lester Sola  
Hardeep Anand  
Eduardo Vega  
Bertha Goldenberg  
Henry Gillman  
Frances G. Morris  
Sarah Davis  
Sherry Negahban  
Richard O'Rourke  
Howard Fallon  
Robert Fergen  
Al Galambos  
Rod Lovett  
Manuel Moncholi  
Dan Edwards  
Rolando Roque  
Juan Bedoya  
Lee N. Hefty (RER-DERM)  
Carlos Hernandez (RER-DERM)  
Rashid Istambouli (RER-DERM)  
David Haywood (CD PMCM)  
Abby Diaz (CDPMCM)  
Cynthia Doyon (CD PMCM)  
Jaime Castillo (CD PMCM)



**Legend**


- Normal Flow Path
- Force Mains
- Location of 72-inch Force Main Break
- CD Project 4.4 - 72-inch
- Major Roads
- Water Bodies
- County Outline

**Figure 1:**  
**WASD WWCTLD Force Mains**  
**Normal Flow Path**



**Legend**

- High Pressure Line Flow
- Line out of service
- Force Mains
- Location of 72-inch Force Main Break
- Major Roads
- Water Bodies
- County Outline



**Figure 2:**  
**WASH WWCTLD Force Mains**  
**Impact of Large Transmission Closures**